

Earned Value Management System

Description	Index	Estimate	2013	2014								
			December	January	February	March	April	May	June	July	August	September
Planned Progress	PP	100.00%	9.00%	18.00%	20.00%	16.00%	15.00%	11.00%	6.00%	3.00%	1.00%	1.00%
Actual Progress	AP	23.84%	1.50%	2.50%	3.50%	4.50%	5.50%	6.35%				
The Budgeted Cost of Work Scheduled	BCWS	46,210,992,211	4,158,989,299	8,317,978,598	9,242,198,442	7,393,758,754	6,931,648,832	5,083,209,143	2,772,659,533	1,386,329,766	462,109,922	462,109,922
The Budgeted Cost of Work Performed	BCWP	15,968,835,085	1,004,586,787	1,674,311,312	2,344,035,837	3,013,760,362	3,680,301,490	4,251,839,297	0	0	0	0
The Actual Cost of Work Performed	ACWP	27,015,284,966	1,413,853,000	3,710,117,238	5,595,120,447	8,894,080,788	2,454,625,313	4,947,488,180				
Cost Variance	CV	-11,046,449,881	-409,266,213	-2,035,805,926	-3,251,084,610	-5,880,320,426	1,225,676,177	-695,648,883	0	0	0	0
	CVP	-69.18%	-40.74%	-121.59%	-138.70%	-195.12%	33.30%	-16.36%	0.00%	0.00%	0.00%	0.00%
Schedule Variance	SV	-30,242,157,127	-3,154,402,512	-6,643,667,286	-6,898,162,605	-4,379,998,392	-3,251,347,342	-831,369,846	-2,772,659,533	-1,386,329,766	-462,109,922	-462,109,922
	SVP	-65.44%	-75.85%	-79.87%	-74.64%	-59.24%	-46.91%	-16.36%	-100.00%	-100.00%	-100.00%	-100.00%
Cost & Schedule Performance Index	CPI	1.69	1.41	2.22	2.39	2.95	0.67	1.16	0.00	0.00	0.00	0.00
	SPI	2.89	4.14	4.97	3.94	2.45	1.88	1.20	0.00	0.00	0.00	0.00
Critical Ratio	CR	4.90	5.83	11.01	9.41	7.24	1.26	1.39	0.00	0.00	0.00	0.00
Estimate Actul Cost	EAC	78,177,469,836										
Forecast Duration	FD	100	07-Dec-13	22-Sep-14	31-Dec-14							
			Project Start	Project Finish	Forecast Finish							

Contract Account	66,972,452,480
Deduction	25%
Net Amount	50,229,339,360
Benefit Percent	8%
Benefit Value	4,018,347,149
Planned Cost	46,210,992,211

Earned Value Management System

